

CONSTRUCTION PROGRESS REPORT FOR
MONTH OF August 195 3

To be submitted (in duplicate) as of the first day of each month on all projects involving new construction, repairs, or alterations. If authorization has been received and work not yet commenced, report should be submitted, giving under "Date of Commencement", the known or estimated date when work will commence.

STATSPEC
STATINTL

STATINTL

Project Title: [REDACTED] Location: [REDACTED]
 Contractor: [REDACTED] Allotment No.: 4442-40-001
 Date of Commencement: 15 June 1953 Scheduled Completion Date: 12 Dec. '53
Advanced to 11 January 1954.
 Authority for construction (identification of instrument authorizing work):
PRC action DD/I - 195-53, Dated 13 April 1953.
 Brief description of work involved: Construction of New Operations Building,
Auxiliary Building, Fences, etc.

Percent completed in various branches of work:

Excavation, grading & ^{paving} painting 5 %	Flooring	%
Concrete, cement work 2 %	Hardware	%
Structural steel & misc. iron 4 %	Painting, glazing	%
Masonry	Plumbing	50 %
Carpentry, millwork, ^{Toil. part.} 4 %	Heating, ventilating	%
Roofing, waterproofing	Electrical	10 %
Sheet metal	Electric fixtures	%
Lath, plaster, acoustic	Approach work	%
Insulation	Other, ^{Prelim., fence, flg.} 10 %	%
Aluminum windows	Alum. Entrances	%
Ceramic tile		%

Totals:

Amount of contract, including additions and deductions	\$ 377,386.00
Value of work completed to date	35,911.00
Value of materials on site	2,050.88
Value of materials in storage	---
Total value of completed work and materials	37,961.88
Total of partial payments to <u>1 Sept.</u> 195 <u>3</u>	20,574.90

BY _____

(Signature)

See opposite side for instructions.

1. This blank is an interim form to be used in reporting progress on all contracts involving expenditure of funds for construction, including alterations and repairs to existing structures and is intended to supplement the Real Property Report (Form No. 36-219) in affording a complete record of the Agency's real property holdings.

2. When no Agency technical representative is assigned to the project or to the station under whose jurisdiction the work is being done, the necessary information should be obtained from the appropriate representative of the Agency responsible for management of the contract.

3. If various units of work under one authorization do not lend themselves to inclusion in one progress report, separate sheets should be submitted; e.g., when work under a given authorization is handled under two or more separate contracts.